ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

ಟಿಪ್ಪಣಿ ಹಾಳೆ

ವಿಷಯ ..... ಪುಟದ ಸಂಖ್ಯೆ .....

..... ಕಡತದ ಸಂಖ್ಯೆ .....

ಪಂಕ್ತಿಯ ಸಂಖ್ಯೆ	ಟಿಪ್ಪಣಿಗಳು ಮತ್ತು ಆಜ್ಞೆಗಳು

ಮಂಡಿಸಿದೆ,

ವಿಷಯ: Emergant works in Ward no-01 of yelahanka Sub Division.

ಉಲ್ಲೇಖ: 1) ಕಾರ್ಯಾದೇಶ ಸಂಖ್ಯೆ: EE(YNK.D)EPmt-8/W.O/ 77 /2017-18
date: 21-06-2017.
2) ಗುತ್ತಿಗೆದಾರರ ಮನವಿ ದಿನಾಂಕ: _____.

* * * * *

① ಮೇಲ್ಕಂಡ ವಿಷಯಕ್ಕೆ ಸಂಬಂದಿಸಿದಂತೆ, Emergant works in Ward no-01 of yelahanka Sub Division.. ಕಾಮಗಾರಿಗೆ ಸಂಬಂದಿಸಿದಂತೆ ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ (1)ರಲ್ಲಿ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು, ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಗುತ್ತಿಗೆಧಾರರಾದ ಶ್ರೀ.ಆರ್.ಎಸ್.ತ್ಯಾಗರಾಜ ರವರಿಗೆ ಕಾರ್ಯಾಧೇಶವನ್ನು ನೀಡಲಾಗಿರುತ್ತದೆ. ಕಾಮಗಾರಿಯನ್ನು ನಿರ್ವಹಿಸಲು ಒಟ್ಟು 120 ದಿನಗಳ ಕಾಲವಕಾಶ ನಿಗದಿಪಡಿಸಲಾಗಿರುತ್ತದೆ. ಮುಂದುವರೆದು ಗುತ್ತಿಗೆದಾರರು ಮೇಲಿನ ಉಲ್ಲೇಖದ ಪತ್ರ 2ರಲ್ಲಿ ಸುಮಾರು 39 ದಿನಗಳ ಹೆಚ್ಚುವರಿ ಕಾಲವಕಾಶವನ್ನು ನೀಡಬೇಕೆಂದು ಮನವಿಯನ್ನು ಈ ಕಛೇರಿಗೆ ಸಲ್ಲಿಸಿರುತ್ತಾರೆ, ಟೆಂಡರ್ ಕರಾರಿನಂತೆ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸಲು ನೀಡಿರುವ ಅವಧಿಯಲ್ಲಿ ಕೆಲಸ ನಿರ್ವಹಿಸುವ ಸ್ಥಳದಲ್ಲಿ ಸಾರ್ವಜನಿಕರಿಂದ ಅಡಚಣೆ ಉಂಟಾಗಿದ್ದು, ಸದರಿ ಸ್ಥಳಗಳಲ್ಲಿ ಸಾರ್ವಜನಿಕರಿಗೆ ಒಡಾಡಲು ಅನುಕೂಲವಾಗುವ ರೀತಿಯಲ್ಲಿ ಕೆಲಸ ನಿರ್ವಹಿಸುವ ಸ್ಥಳಗಳಿಗೆ ಅವಶ್ಯಕವಾಗಿರುವ ಸಾಮಾಗ್ರಿಗಳನ್ನು ಸಾಗಣಿಕೆ ಮಾಡಿ ಕೆಲಸ ನಿರ್ವಹಿಸಲಾಗಿರುತ್ತದೆ ಆದುದರಿಂದ ನಿಗಧಿತ ಅವಧಿಯಲ್ಲಿ ಕಾಮಗಾರಿಯನ್ನು ಪೂರ್ಣಗೊಳಿಸುವಲ್ಲಿ ವಿಳಂಭವಾಗಿರುತ್ತದೆ ಎಂಬ ಅಂಶವನ್ನು ತಮ್ಮ ಗಮನಕ್ಕೆ ತರುತ್ತಾ E.O.T ಪ್ರಸ್ತಾವನೆಯ ಅನುಮೋದನೆಗಾಗಿ ಕಡತವನ್ನು ತಮ್ಮ ಮುಂದಿನ ಆದೇಶಕ್ಕೆ ಮಂಡಿಸಿದೆ.

②

AEE
Asst. Executive Engineer
Yelahanka Sub. Divison
(BBMP Ynk. Zn)
Yelahanka, Bangalore

③ EE

④ CE (Proj)

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92

EXTENSION OF TIME PROPOSAL

1	Name of Work	Emergant works in Ward no-01 of yelahanka Sub Division.
2	Amount of Work Portion	Rs. 19.90 lakhs
3	Estimated Cost	Rs 20.00 lakhs
4	Name of Contractor	Sri R S Thyagaraj
5	Agreement No	EE(YNK D) Epmt-8//W O/ 77 /2017-18 date: 21-06-2017.
6	No and date under which work order issued	EE(YNK D) Epmt-8//W O/ 77 /2017-18 date: 21-06-2017.
7	Time limit originally fixed for completion	120 days
8	Date of application by the contractor for granting extension of time	30-10-2017
9	Date of receipt of application in the sub division office	30-10-2017
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Earth work for RCC culvert and layout M-20 concrete
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	39 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed	yes
17	Balance of work remaining to be done	Balance work has to be done in the Time extension period,
18	Probable time required for completion of remaining work	39 days
19	Cost of work charged establishment charged on the work after the expairy of original period	NIL

20	Whether notice as per clause of contract has been issued.	Notice issued
21	Remarks of the AEE and the daily rate of penalty proposed	penalty @ Rs 5000/day proposed -
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Assistant Executive Engineer
Yelahanka Sub Division Bangalore-64

Executive Engineer
Yelahanka Division Bangalore-64

Chief Engineer
Yelahanka Zone
Bruhath Bangalore Mahanagara
Palike
Bangalore 92